

~~CONFIDENTIAL~~

External Section

1. South Building - Press Room, Air Conditioner, PSD. \$8,262.  
Completed on 10 July 1963.
2. South Building - Basement and First Floor Lighting, PSD. \$10,200.  
Completed on 26 July 1963.
3. South Building - Room 302, Telephone Company. \$795. Electrical partially complete. Approximate completion 85%.
4. South Building - First Floor Corridor, Painting. \$500. No work to date.
5. Central Building - Relocation of TSD. Contract. Major construction to be completed by 5 August 1963. Expected final completion 30 August 1963. North Building should be vacated about 15 August 1963.
6. [REDACTED] - Evacuation, ORR. Evacuation by the occupying component was completed by the middle of July. Some excess furniture remains to be removed. This building must be vacated for demolition.
7. Quarters Eye - 1900 Wing, Air Conditioner, FE. \$2,814. The air conditioner has been installed according to design. Changes are now required in the return air in order to increase the efficiency of this unit.
8. Quarters Eye - Center Hallways, First Floor. No Agency cost. The PBS Monument Group, Building Manager is still awaiting approval of funds to replace the deteriorated asphalt tile in these corridors.
9. Quarters Eye - Parking Lot Between Wings 1500 and 1700. \$900.  
Completed on 24 July 1963.
10. Quarters Eye - Securing Room 1C46, OL/Registry. \$896. The securing of this Commo. equipment room was completed on 26 July 1963.
11. Quarters Eye - Air Conditioning 1C50 and 1C55, D/L. \$5,437. Drawings were submitted to PBS for air conditioning the D/L offices with a 7½ ton Worthington and the D/L conference rooms with a 3 ton Chrysler Air Temp.
12. Quarters Eye & R & S Building - Sewer Trunk Lines. No Agency cost. Relocation of fence expected to start by about 5 August 1963. Digging and pile driving in front of Quarters Eye will follow immediately.
13. R & S Building - Room 1232, Air Conditioning, OCR. \$245. PBS furnished six York window model air conditioners and completed installation on 25 July 1963.

25X1A6a

~~CONFIDENTIAL~~

CONFIDENTIAL

14. R & S Building - TSD/Training. \$22,421. Work started on 10 July 1963 and is now approximately 35% complete.
15. Alcott Hall - Renovations for OC/Engineering. \$2,514. Phase I completed on 24 July 1963 and rooms occupied on 26 July 1963. Phase II started on 30 July 1963. Estimated completion 60%.
16. [REDACTED] - Relocation, TSD and Expansion, OC. \$110,000. Dougherty Construction Company started on 13 June and is now approximately 65% complete on rooms 26 and 27 for TSD. Contract deadline is 2 September 1963. The design on the OC section, rooms 18 and 19 was started by D & C, Reg. III after changes in the placement of the Air Handlers and Heating Plant was given to them on 29 July 1963. The design should be completed by 1 October 1963. 25X1A6a
17. [REDACTED] - Loading Platform, Door 53, OL/SD. \$2,538. Scheduled for September 1963. 25X1A6a
18. [REDACTED] - Levelator, PSD. \$14,000. Forwarded to D & C for design early in July 1963. 25X1A6a
19. [REDACTED] - Entrance Door, PSD. \$2,400. Bid opening date 30 July 1963. Contract should be awarded by the middle of August 1963. 25X1A6a
20. [REDACTED] - Press Room, PSD. \$4,740. Now in D & C being prepared for contract. 25X1A6a
21. [REDACTED] - Air Conditioners, room 146 and 137, PSD. \$17,600. Forwarded to D & C early in July 1963 for design. 25X1A6a
22. [REDACTED] - Processor Room, PSD. \$6,430. Work is now approximately 50% complete. PSD awaiting receipt of one of the presses. 25X1A6a
23. [REDACTED] - Boiler Room, PSD. \$1,185. Work scheduled for Saturday, 3 August 1963. 25X1A6a
24. Arlington Towers - Renovations for OTR. \$19,812. Renovations in rooms 2202 and 2206 to start on 31 July 1963.
25. Arlington Towers - Display Cases, OTR. \$1,064. Fabrication completed in shops. Will start to install on 1 August 1963.
26. [REDACTED] - Roof Structure. \$19,954. Contract approximately 20% complete. Expected completion 15 September 1963. 25X1A6a
27. 1016 16th Street - Painting. \$12,000. Scheduled to start about 9 September 1963.

CONFIDENTIAL

Approved For Release 2001/07/12 : CIA-RDP78-04608A000200020003-8

28. [REDACTED] - Additions to Construction. \$116,000. D & C preparing contract for providing and installing partitions. Other work being forwarded to PBS Anacostia River Group for Group Forces to accomplish. 25X1A6a
29. [REDACTED] - Offices and Library, ORR. Contract. Completed by Contractor and area occupied by 15 July 1963. 25X1A6a
30. [REDACTED] - Air Conditioners, ORR. \$393. Installation of four window units was completed on 16 July 1963. One more window unit will be sent and installed. 25X1A6a
31. [REDACTED] - Library Storage, ORR. \$335. Completed on 10 July 1963 and the area occupied by 18 July 1963. 25X1A6a
32. [REDACTED] - Outside Building and Roof Repair, [REDACTED] \$2,375. FOIAb3b1  
25X1A5a1 Contract for outside painting issued to [REDACTED] 25X1A6a  
25X1A5a1 [REDACTED] on 12 July 1963. The roof repair was completed by [REDACTED] in early July 1963. 25X1A5a1

CONFIDENTIAL

Approved For Release 2001/07/12 : CIA-RDP78-04608A000200020003-8

25X1A

Approved For Release 2001/07/12 : CIA-RDP78-04608A000200020003-8

Approved For Release 2001/07/12 : CIA-RDP78-04608A000200020003-8